


No. 6609

(Received at London Office)



TESTS OF BOILER STEEL.

Tests of 2 Steel Plates manufactured by Messrs D. Colville & Sons of Motherwell for Boiler No. 344/5 to be constructed by Messrs M. King & Co of Glasgow for Messrs Workman Clark & Co's S.S. Nos 53756

Date first visit February 22^d 1888 last visit February 24th 1888 No. of visits

The _____ specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests to a shearing from each plate with satisfactory results.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	Shell Plate	0473		5704	1.19	1.04	1.237	35.46	28.6	22.0	

DP
27/2/88

Fee £ : :
 Expenses £ : :
 £ : :

To be paid by _____

© 2021

 H. M. Dove
 Surveyor, Lloyd's Register,
 Glasgow
 24. 2. 88