

No. 8195

(Received at London Office)

1 AUG. 33

TESTS OF BOILER STEEL.

Tests of 1 Steel plate manufactured by The Steel Co. of Scotland of Glasgow for Boiler No. 335 to be constructed by The Fairfield Eng Co of Govan for their No. 335-

Date first visit 27/7/08 last visit 30/7/08 No. of visits

The specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests Satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	Strap 7/8	J.226		8320	.91	1.21	1.101	30.6	27.7	23	Cross piece

D.P.
2/8/08

Fee £ : :
 Expenses £ : :
 £ : :

To be paid by

J. J. Roberts
 Surveyor, Lloyd's Register.
 Glasgow
 30/7/08