


S.S. "Lady Martin" Glasgow Report No. 8899

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING.

No. 4983

(Received at London Office,



**TESTS OF BOILER STEEL.**

Tests of 1 Steel Plate manufactured by Messrs Colville & Sons of Motherwell for Boiler No. 87 to be constructed by Messrs Dunsmuir & Jackson of Glasgow for Messrs Workman Clark & Co's S.S. No. 60.

Date first visit June 22<sup>nd</sup> 1888 last visit June 26<sup>th</sup> 1888 No. of visits

The \_\_\_\_\_ specified in the accompanying copy of Advice Notes were rolled from \_\_\_\_\_ charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests to a shearing from the plate with satisfactory results.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	Shell Plate	C250		4830	1.12	1.20	1.344	35.35	28.5	28.5	<i>m</i> 4.7.88

Fee ..... £ : :  
Expenses £ : :  
£ : :

To be paid by

© 2021  
  
*H. M. Dove*  
 Surveyor, Lloyd's Register.  
*Glasgow*  
 27.6.88  
 GLS212 - 0033