

**TESTS OF BOILER STEEL.**

Tests of 1 Steel Plate manufactured by Messrs DeWille & Sons of Motherwell for Boiler No. 87 to be constructed by Messrs Dunsmuir Jackson of Glasgow for Messrs Workman Clark & Co. S.S. N. 60

Date first visit Sept. 7. 1888 last visit Sept. 13. 1888 No. of visits

The \_\_\_\_\_ specified in the accompanying copy of Advice Notes were rolled from \_\_\_\_\_ charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests to a shearing from the plate with satisfactory results.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
1.	5.6 x 34 x $\frac{19}{32}$	D/133		529	.59	1.86	1.097	30.40	27.7	24.0	

Fee ..... £ : :  
 Expenses £ : :  
 £ : : To be paid by

 © 2021  
 H. N. Dove  
 Surveyor, Lloyd's Register,  
 Glasgow.  
 14.9.88  
 GLS212-0037