

S.S. Strathclyde Glasgow Report No. 9048

LLOYD'S REGISTER OF BRITISH AND FOREIGN SHIPPING.

LLOYD'S REGISTER OF SHIPPING RECEIVED - 2 AUG. 88

No. 8199

(Received at London Office,

TESTS OF BOILER STEEL.

Tests of 18 Steel Stays manufactured by Messrs D. Colville Sons of Motherwell for Boiler No. 315 to be constructed by Messrs A. Stephen Sons of Govan for

Date first visit 24.7.88 last visit 28.7.88 No. of visits Resident

The Stays specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 2 samples as set forth below, and the temper and bending tests to a bend of each bar with satisfactory results.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
1	1 3/4 dia.	P442		647	.7	1.25	.875	26.13	29.8	27	AD
	1 1/2 "	P442		644	1.51	dia.	1.791	50.68	28.2	28	

GLS213-0093

Fee £ : :
 Expenses £ : :
 £ : :

To be paid by

© 2021

 John T. Findlay
 Surveyor, Lloyd's Register,
 Glasgow 31.7.88