

REPORT ON MACHINERY.

Port of *Glasgow*

FRI. 19 MAY 1899

Received at London Office

No. in Survey held at *Glasgow & Grimsby* Date, first Survey *22. Decr 1898* Last Survey *26. January 1899*
 Reg. Book. *22* on the *S. S. KING ARTHUR* (Number of Visits *2*)
 Tons { Gross *159*
 Net *70*
 Master *H. Frouster* Built at *Grimsby* By whom built *Hagerup Doughty, & Schofield* When built *1899*
 Engines made at *Glasgow* By whom made *Muir & Houston Ltd* when made *1899*
 Boilers made at *Grimsby* By whom made *Schofield, Hagerup & Doughty Ltd* when made *1899*
 Registered Horse Power *45* Owners *Monarch Steam Fishing Co. Ltd* Port belonging to *Grimsby*
 Nom. Horse Power as per Section 28 *46* Is Refrigerating Machinery fitted *No* Is Electric Light fitted *No*

ENGINES, &c.—Description of Engines *Triple expansion screw* No. of Cylinders *3* No. of Cranks *3*
 Dia. of Cylinders *11. 17. 28"* Length of Stroke *20"* Revs. per minute *5.68* Dia. of Screw shaft *5.34"* Lgth. of stern bush *1. 11"*
 Dia. of Tunnel shaft *5.4"* Dia. of Crank shaft journals *5.5 1/2"* Dia. of Crank pin *5 7/8"* Size of Crank webs *3 1/2"* Dia. of thrust shaft under
 collars *5 7/8"* Dia. of screw *8. 0"* Pitch of screw *9. 0 to 10. 0* No. of blades *4* State whether moveable *no* Total surface *24 sq. ft.*
 No. of Feed pumps *1* Diameter of ditto *2"* Stroke *10"* Can one be overhauled while the other is at work *✓*
 No. of Bilge pumps *1* Diameter of ditto *2 1/4"* Stroke *10"* Can one be overhauled while the other is at work *✓*
 No. of Donkey Engines *one* Sizes of Pumps *5 x 2 1/2 x 5"* No. and size of Suctions connected to both Bilge and Donkey pumps
 In Engine Room *2"* In Holds, &c. *2"*

No. of bilge injections *2 1/2* Connected to condenser, or to circulating pump *circ. pump* Is a separate donkey suction fitted in Engine room & size *Yes - 2"*
 Are all the bilge suction pipes fitted with roses *Yes* Are the roses in Engine room always accessible *Yes* Are the sluices on Engine room bulkheads always accessible *none*
 Are all connections with the sea direct on the skin of the ship *Yes* Are they Valves or Cocks *Valves & Cocks*
 Are they fixed sufficiently high on the ship's side to be seen without lifting the stokehold plates *Yes* Are the discharge pipes above or below the deep water line *Above*
 Are they each fitted with a discharge valve always accessible on the plating of the vessel *Yes* Are the blow off cocks fitted with a spigot and brass covering plate *Yes*
 What pipes are carried through the bunkers *One; Fish Hold Suction* How are they protected *Wood casing*
 Are all pipes, cocks, valves, and pumps in connection with the machinery and all boiler mountings accessible at all times *Yes*
 Are the bilge suction pipes, cocks, and valves arranged so as to prevent any communication between the sea and the bilges *Yes*
 When were stern tube, propeller, screw shaft, and all connections examined in dry dock *February 28th 1899* Is the screw shaft tunnel watertight *None*
 Is it fitted with a watertight door *✓* worked from *✓*

OILERS, &c.— (Letter for record *S*) Total Heating Surface of Boilers *836 sq. ft.* Is forced draft fitted *No*
 No. and Description of Boilers *One - Cylindrical Multitubular* Working Pressure *180 lb* Tested by hydraulic pressure to *360 lb*
 Date of test *Can each boiler be worked separately* *✓* Area of fire grate in each boiler *28 sq. ft.* No. and Description of safety valves to
 each boiler *2 - Spring loaded* Area of each valve *3 1/4 sq. in.* Pressure to which they are adjusted *180 lb* Are they fitted with easing gear *Yes*
 Smallest distance between boilers or uptakes and bunkers or woodwork *7 1/2"* Mean dia. of boilers *10 6/16"* Length *9' 0"* Material of shell plates *Steel*
 Thickness *3/8"* Range of tensile strength *25/32,500* Are they welded or flanged *Welded* Descrip. of riveting: cir. seams *DR-lap* long. seams *TR-double straps*
 Diameter of rivet holes in long. seams *1 1/8"* Pitch of rivets *7 1/2" - 3 1/2"* Lap of plates or width of butt straps *17"*
 Per centages of strength of longitudinal joint: rivets *87%* Working pressure of shell by rules *183 lb* Size of manhole in shell *16" x 12"*
 Size of compensating ring *Patent Ring* No. and Description of Furnaces in each boiler *2 - Plain* Material *Steel* Outside diameter *3' 3"*
 Length of plain part *5' 6"* Thickness of plates *3/4"* Description of longitudinal joint *Weld* No. of strengthening rings *none*
 Working pressure of furnace by the rules *198 lb* Combustion chamber plates: Material *Steel* Thickness: Sides *3/8"* Back *3/8"* Top *3/8"* Bottom *3/8"*
 Pitch of stays to ditto: Sides *7 1/2" x 7 1/2"* Back *7 1/2" x 7 1/2"* Top *7 1/2" x 7 1/2"* If stays are fitted with nuts or riveted heads *Nuts* Working pressure by rules *182 lb*
 Material of stays *Steel* Diameter at smallest part *1 1/4"* Area supported by each stay *60.06 sq. in.* Working pressure by rules *192 lb* End plates in steam space:
 Material *Steel* Thickness *1 1/2"* Pitch of stays *15" x 15"* How are stays secured *Nuts* Working pressure by rules *185 lb* Material of stays *Steel*
 Diameter at smallest part *1 1/4"* Area supported by each stay *22.5 sq. in.* Working pressure by rules *194 lb* Material of Front plates at bottom *Steel*
 Thickness *1 1/2"* Material of Lower back plate *Steel* Thickness *5"* Greatest pitch of stays *9 1/2"* Working pressure of plate by rules *188 lb*
 Diameter of tubes *3 1/2"* Pitch of tubes *1 1/2"* Material of tube plates *Steel* Thickness: Front *1 1/8"* Back *1 1/8"* Mean pitch of stays *9"*
 Pitch across wide water spaces *1 1/4"* Working pressures by rules *182 lb* Girders to Chamber tops: Material *Iron* Depth and
 thickness of girder at centre *2-7" x 7"* Length as per rule *2' 3"* Distance apart *7 1/2"* Number and pitch of Stays in each *2 - 7 1/2"*
 Working pressure by rules *197 lb* Superheater or Steam chest; how connected to boiler *✓* Can the superheater be shut off and the boiler worked
 separately *✓* Diameter *✓* Length *✓* Thickness of shell plates *✓* Material *✓* Description of longitudinal joint *✓* Diam. of rivet
 holes *✓* Pitch of rivets *✓* Working pressure of shell by rules *✓* Diameter of flue *✓* Material of flue plates *✓* Thickness *✓*
 If stiffened with rings *✓* Distance between rings *✓* Working pressure by rules *✓* End plates: Thickness *✓* How stayed *✓*
 Working pressure of end plates *✓* Area of safety valves to superheater *✓* Are they fitted with easing gear *✓*

DONKEY BOILER— No. Description

Made at By whom made When made Where fixed

Working pressure tested by hydraulic pressure to No. of Certificate Fire grate area Description of safety valves

No. of safety valves Area of each Pressure to which they are adjusted If fitted with easing gear If steam from main boilers can enter the donkey boiler

Dia. of donkey boiler Length Material of shell plates Thickness Range of tensile strength

Descrip. of riveting long seams Dia. of rivet holes Whether punched or drilled Pitch of rivets

Lap of plating Per centage of strength of joint Rivets Thickness of shell crown plates Radius of do. No. of Stays to do.

Dia. of stays. Diameter of furnace Top Bottom Length of furnace Thickness of furnace plates Description of joint

Thickness of furnace crown plates Stayed by Working pressure of shell by rules

Working pressure of furnace by rules Diameter of uptake Thickness of uptake plates Thickness of water tubes

SPARE GEAR. State the articles supplied:— 2 Connecting rod top end bolts and nuts - 2 Connecting rod top end bolts and nuts - 2 Main bearing bolts and nuts - 6 piston bolts - 1 set of coupling bolts - 1 set of bridge, feed, air and circulating pump valves - 1 escape valve spring - 4 stuffing box studs and nuts - 6 cylinder cover studs - 20 condenser tubes - 2 doz condenser tube ferrules - assorted bolts & nuts - Iron of various sizes.

The foregoing is a correct description,

Wm Houston & Co Manufacturer of Engine - of Britain

Schofield Hagen & Donahue
 Dates of work in shops -
 During erection on board vessel -
 building
 Total No. of visits

1898: - December. 22

1899: - January. 26

1898 - Dec 13, 1899 - Jan 2, 18, 21, Feb 2, 15, 22, Mar 3, 10, 25, 1899 April 27, May 2, 9, 15

Is the approved plan of main boiler forwarded herewith

donkey

General Remarks (State quality of workmanship, opinions as to class, &c.) The Engines of this vessel have been constructed under Special Survey, the materials & workmanship are of good quality, & in my opinion eligible to be classed in the Register Book.

The boiler has been constructed under Special Survey to the approved plan and the Secretary's letter (E) of 18/5/98. The steel has been tested as required by the Rules. The engines and boiler have been satisfactorily fitted on board and tried under steam. They are in good and safe working conditions and eligible in my opinion to be classed in the Register Book with record of LMC 5-99.

It is submitted that this vessel is eligible for THE RECORD. L.M.C. 5.

W.D. Dimmock
 19.5.99

The amount of Entry Fee... £ 1 : - : - :
 Special ... £ 4 : 17 : - :
 Donkey Boiler Fee ... £ 3 : 3 : - :
 Travelling Expenses (if any) £ : : : - :
 When applied for, 12/5/99
 When received, 17/5/99

Committee's Minute TUES. 23 MAY 1899
 Assigned
 MACHINERY CERTIFICATE WRITER.

Gms357/4

Signal L
 110,
 No., Date,
 whether Br
 foreign I
 Head ...
 Framework
 vessel ...
 Number of B
 Number of w
 and their c
 Total to quar
 at side ami
 No. of
 Engines
 One Three
 Triple
 Set
 Number.
 Iron or S
 Pressure
 Under Tonnage
 Closed-in spaces
 Space or spac
 Poop ...
 Forecastle
 Round House
 Other closed-in
 Gross T
 Deductions, as per
 Register
 Name of M
 No. of Owners
 Name, Residence, &
 Monarch
 Great Grim
 Frederick
 Dated 3rd M
 R & Co—P7708—3664