

S.S.No.30 building at Port Glasgow by Messrs. Russell & Co.
Equipment No.15904 letter "N".

The Greenock Surveyors write stating that the anchors supplied for this vessel are as follows :-

	Cwts.	qrs.	lbs.
1st bower, stockless	29	2	14
2nd " "	24	0	14
3rd " "	22	2	0
	76	1	0
Stream, ex stock	7	1	13
Kedge, ex stock	3	1	17

The anchors required by Table 22 are as follows :-

1st bower, stockless	26	1	0
2nd " "	26	1	0
3rd " "	22	2	0
	75	0	0
Stream ex stock	7	1	0
Kedge ex stock	33	2	0

It will be observed that there is a deficiency of 11 lbs. in the weight of the kedge, but the stream anchor and the collective weight of the bowers are in excess.

It is submitted for the favourable consideration of the Committee that under these circumstances the kedge supplied might be approved for the figure 1.

FRI. 11 MAY 1900

approved

A.H.T.
C.H.P. 11/5/00

The Surveyors should be requested to avoid, as far as possible, submitting cases of equipment for the Committee's approval so as to arrive at this Office on the mornings when the Classing Committee meets, namely Tuesdays and Fridays, as it is, at times, almost impossible to prepare a statement of such cases in time for the Committee.

Dr. 10.5.00

Ans'd 11th

© 2019
Lloyd's Register
Foundation

GRK 352-0005