

29 OCT 1901

Recd 27/10/97

at Harlepool
October 20th 1894.

William Jackson Smith

The Central Marine Eng. Works.
(a general) special survey
during construction on the 20th
day of July 1894. and subsequent
days, in their works at Fleet
Harlepool, a new main boiler
for the unclassified ... "Pyhope"
- 32 tons Register

The boiler has been examined
from time to time during construction,
the steel used has been tested, and
with the scantlings are in accordance
with the Rules of this Society, the
material and workmanship
good and was afterwards tested
under 240 lbs. per sq. in. hydraulic
pressure and found tight.

£ 5 15 0.



© 2019

Lloyd's Register
Foundation