

7565

REPORT of SURVEY for REPAIRS.

Rec 13/12/69

No. in Reg. Book. **No. 3055** Survey held at Glasgow Date 3rd & 30th October 1869
on the Iron Steamer 'Porth' Master McDonald
Tonnage 422 built at Glasgow When built 1862 j mo
By whom built _____ Owners Carron Co
Port belonging to Gougemouth Destined Voyage Cly Coast
If Surveyed Afloat or in Dry Dock Barclay Currie's Slipway

Last Survey, No. 6252 Port Iron. Classed B
s. 60

REPAIRS
Iron done SS No 2. 60.

The Boilers taken out. a few rivets in the edges and butts of the plating at this part renewed all the ceiling below the hatches all fore and aft taken up the bottom now cemented and the ceiling renewed. the bottom outside cleaned and coated -

Present Condition of the

Decks	<u>Good</u>	Treenails	<u>Good</u>	Windlass and Capstan	<u>Good</u>
Waterways		Breasthooks and Stemson		Pumps	<u>4</u>
Comings		Transoms, Pointers, and Crutches		Boats	<u>and</u>
Upper Deck Beams & Fastenings		Timbers of the Frame at the openings		Masts, Yards, &c.	<u>7</u>
Lower Deck Beams & Fastenings	<u>Where</u>	Ditto Ditto at other places	<u>Where</u>	Condition, how ascertained	<u>suffic</u>
Planksheers		Keelsons		Sails	<u>2</u>
Sheerstrakes		Clamps and Shelves		Anchors No. of	<u>Where</u>
Topsides		Ceiling		Cables	<u>7</u>
Wales		Rudder	<u>Seen</u>	Hawsers and Warps	<u>Seen</u>
Plank (Bottom) and Counter	<u>Seen</u>	Copper Cement When put on	<u>1869</u>	Standing & Running Rigging	<u>4</u>
General Observations and Opinion,		Caulking of Bottom, Deck, & Waterways.	<u>Good</u>		

This vessel is now in good and efficient condition eligible to remain as classed B and should the Committee, so approve, may be re-rated SS No 2, 69. In C. 69.

The Amount of Fee.....£ 4 : 0 : 0 is received by me,

Dec 11/69 Special..... 3 : 3 : 0 Paid Dec 9/69 W. Cunningham
Certificate (if required) : : : :

Committee's Minute 14th December 1869

Character assigned B

Mc

recode Cement

