

REPORT of SURVEY for REPAIRS, &c.

26262

Survey held at *Liverpool* Date, first Survey *Oct 9th* Last Survey *Nov 2nd* 1878.

on the Ship *"Candahar"* Master *McKenzie*

Net Tonnage under Tonnage Deck *1373* Built at *Belfast* When built *1866-5*

Net Tonnage of Spar Deck, or Awaiting Deck *1418* Owners *J.B. Brocklebank* Port belonging to *Liverpool*

Net Tonnage of Raised Qr. Dk. *1418* Residence *Liverpool*

Net Tonnage of Houses on Deck *1418* By whom built *Harland* Destined Voyage *Calcutta*

Net Tonnage of Forecastle *1418* If Surveyed Afloat or in Dry Dock *Princes Dry Dock*

Net Tonnage of Main Deck *1418*

Net Tonnage of Engine Room *1418*

Net Tonnage of Tons as St' mer, out on Bm. *1418*

Length of Poop *50* ft. Ditto, Forecastle *35* ft. Ditto, Raised Quarter Deck *✓* ft.

Classed *AI* Character in Register Book *AI*

First Survey, No. *15882* Port *Liverpool* S.S. Lon No 2-74 *2.76*

PAIRS, OR EXAMINATION AS PER RULE *S.S. No 3 (part now done)*

This vessel was docked with a quantity of outward

cargo on board, which occupied a distance of 60 ft

from 5 ft the fore side of main hatchway, extending

aft: excepting the space so covered, the following

has now been done - All the close ceiling lifted,

oxidation beaten or scraped off, cement, floors

frames &c found in a satisfactory condition;

from no apparent diminution in plating,

it was not thought necessary to have the

same drilled - Bottom outside examined

cleaned and coated with paint -

The Amount of Entry Fee ... £ 5 : 5 : 0 received by me, *J. F. L.*

Special ... £ 5 : 5 : 0 *15/11/1878*

Certificate (if required) ... £

(Travelling Expenses, if any, £)

Committee's Minute *Liverpool Nov 15-1878.*

Character assigned **AI.*

J. Shilstone

Surveyor to Lloyd's Register of British and Foreign Shipping.

bandahar

26262



© 2019

Lloyd's Register
Foundation