

Survey held at London Date, first Survey \_\_\_\_\_ Last Survey April 23 1879  
on the S. S. "Pelaw." Master \_\_\_\_\_  
at Sunderland When built 1869  
Owners Cornwall S. Co Port belonging to London Classed \_\_\_\_\_  
Years assigned \_\_\_\_\_ Character in Register Book. 95A1

Diameter of Cylinder 38 Engines made at Sunderland When made 1869  
Length of Stroke 30 By whom made North Eastern Marine Eng Co  
Pressure of Steam 45 lb  
Registered Horse Power 90

Particulars of Repairs and Examination New Main Boiler fitted  
new Copper steam pipe fitted from Stop Valve  
to throttle valve, Blow off & Ash Cocks altered  
from ships bottom to turn of rudder and a  
recess for same made in bunker, Safety valve  
set under steam to 45 lb per square inch  
Donkey Boiler ex S. S. Kington fitted, holes  
in same drilled & pressure fixed at 30 lb per  
square inch, Cylinders overhauled, slides  
reset, Link motion overhauled and crossheads  
to slide sprindles renewed, Condenser overhauled,  
Crank pin (Forward) examined & flaws same found  
not to have extended.

The machinery & Boilers are now in good condition and render the vessel in my opinion eligible to have the notification Lloyd's Reg and NB 79 recorded in the Register Book.

Amount of Fee ... £ 5 : 5 : 0 received by me, James T. Mutton  
Certificate (if required) ... £ : : 14 June 1879  
Expenses, if any, £ \_\_\_\_\_  
Engineer Surveyor to Lloyd's Register of British & Foreign Shipping.  
ee's Minute 20th June 1879  
Lloyd's Reg. No. 4. 79  
J. T. Mutton  
Lloyd's Register Foundation  
180N486-0223