

all the workmanship and materials are of the very best quality in every respect

Quantum deck level with Rail. Deck plank sheer offset nine, the gunwale plate of the main deck is carried is carried all round at aft and fore & riveted across further after end of the main deck so is the gunwale plate of the quantum deck also all round inside the stem plates and inside of angle iron forming the stem trunks, also a large plate in the middle and two large plates diagonally from the under side of the deck plate riveted to the midships stem angle iron ribs adding great strength & stiff. There are also knees in the counter riveted to the ribs & the angle iron at gunwale is continued all in one through main deck & quantum deck girders across the stem where it is made stronger also the hold beam stringer is carried up and along and riveted to the angle iron joining the transverse aft, all welded together & well riveted large plates of iron 2.10 in & aft are fitted for upper hook and a hole cut each side for the knight heads but this. There is also a large angle iron hook in the lower deck plate 7/16 angle iron 4x4<sup>3/4</sup> securing the knight heads & transverse trunks fast, also the front part of the quantum deck is well fastened with angle iron stranchions & bulkheads & 6 diagonals in all & well riveted to each other to upper & quantum deck beams & to the ribs, the windlass cheeks, mast partners & corners of hatchways are all well secured by knee plates & well riveted the upper and hold beams are all well & securely stranchioned and 2 angle irons are fitted for cap on the hold beams and fitted in between all solid forming a platform. This vessel is of good form and every thing that the Builder considered that would be an improvement and add strength have been done and all in the very best manner possible in every respect