





## SURVEYOR'S REMARKS.

**Timbering.** *British Oak*The Quality,  
Squaring, and  
Workmanship.} *Good quality and workmanship and well squared***Planking.**Outside and Inside  
Quality, Edging,  
and Workmanship.} *Of British oak good quality and workmanship***Fastenings.**If Sheathed,  
Doubled, or  
Felled.} *Iron. The hold beams secured with double lodging  
oak knees and stringer, Shirkelton and Plank, and  
two pair of stout long Diagonal knees at the middle  
beams; the deck beams secured with double lodging  
oak knees and Iron Hanging Diagonal oars and Plank  
has six breast hooks, butt bolts clenched***Repairs.**} *Is at the present time getting caulked*General Observations  
and Opinion as  
required by the  
Instructions.} *The general <sup>appearance</sup> extremely favorable having been  
kept in good order, and is in a high state of repair  
and efficiency, and in my opinion should be design-  
nated by the Diphthong, *AE**

The Amount of the Fee, £ 1 : 1 : 0 is received by me.

Committee Minute

*23 July*

1834

Character assigned

*AE*

© 2021

Lloyd's Register  
Foundation