

5540-665107

2673. Jan.

SURVEYOR'S REMARKS.

Timbering.

The Quality,
Squaring, and
Workmanship.

Could not be seen

Planking.

Outside and Inside
Quality, Edging,
and Workmanship.

Deck of good quality well edged & brought

Fastenings.

If Sheathed,

Doubled, or
Felled.

Copper & Iron - ~~was sheathed~~ Doubled & covered with
Patent Felt & Copper 1852 - Breast Hooks not seen
Transom overboarded Timber & Shred - 2 Wing Transoms
Knees 2 false Transoms - Grutch Iron Standard
to every 3rd Beam of Upper and Lower Deck
Bolts Bolted through and clenched & generally well
fastened -

Repairs. -

General Observations
and Opinion as
required by the
Instructions.

at working at the Beam ends - Hold dry
and general appearance good - and in
my opinion is in an efficient state of repair
& fit for the conveyance of dry and perishable
cargoes to any part of the world and should
be closed &c.

Geo Bayley

Surveyed in Dry
Dock

The Amount of the Fee, £ 2 : 2 : 0 is received by me. at the Office

Committee Min 21 August 1856

Character assigned &c. 1.

see annexed Survey



© 2019

Lloyd's Register
Foundation