

REPORT of SURVEY for REPAIRS.

Continuation

6515

No. 123 Survey held at London Date July 1840
 on the B^h Isis Master Macnood
 Tonnage 230 Built at Scarbro When built 1831
 By whom built Indall Owners W Indall
 Port belonging to Scarbro Destined Voyage Ceylon
 If Surveyed Afloat or in Dry Dock Mr^l Burling's Dry Dock

Original Survey, No. 235, 1834, Dated 1839 Classed 10 A 1
3197, 4214, 5245,
 Port London

Repairs

at the present time has had a number of Ironails and bolts driven out for examination in various parts. The Ironails found to be very good and sound and all the bolts excepting those in the Lower Deck shelf. The timbers and plank through which they pass is perfectly sound and good. The hole of the bolts in the Lower Deck shelf have been shifted at our suggestion, some additional bolts put through the Lower Deck waterway a Riding Transom put under the Raft port abaft. The Bottom has been shipped, caulked from keel up over all and resheathed with yellow elated on Paper to the wale and thoroughly overhauled. The Waterways. Beams. Horse Timbers. Knight Heads. Breast Hooks Transoms. Horn Keelson. Planking outside from the Keel up over all. Ceiling inside, Frame and inner surface of the outside Planking Decks and Comings are perfectly sound and good. The Sheer is perfect and the keel is straight.

The Surveyor is also required to state the present Condition of the

Decks	Transoms	Windlass
Upper Deck Beams & Fastenings	Timbers of the Frame	Capstan
Lower Deck Beams & Fastenings	Topsides	Pumps
Spirkettling	Wales	Masts, Yards, &c.
Plank Shears	Counter	Sails
Waterways	Plank & Treenails (Outside to the Water's Edge)	Cables
Hatchway Comings	Rudder	Anchors No. of
Breasthooks	Copper	Standing & Running Rigging

General Observations and Opinion,
 as required by the Instructions,

This vessel is secured with good Iron and Iron diagonal suspension plates in a longitudinal direction, and Iron Plating & Shells in a transverse direction, all which are firm and good - free from appearance of working. There are about 5 or 6 planks of foreign oak in the ceiling. In our opinion this is eligible for continued service for 3 years from 1841 - 1844.

The Amount of Fee.....£ 3 is received by me,

Committee's Minute 14th July 1840

Character assigned

Continued 3 years from 1841.

End Circle

16 July 1840

Nothing not confirmed

The continued A,

for 10 years

JS DC



© 2019

Lloyd's Register
Foundation