

ANNUAL SURVEYS.

16145

No. 685 Survey held at London Date July 3rd 1850
 on the SS Medway Master Blackwood
 Tonnage 537 Built at Scarb'ro When built 1845
 By whom built _____ Owners W. Sindall
 Port belonging to Scarb'ro Destined Voyage Port Philip
 If Surveyed Afloat or in Dry Dock Afloat

Recd 11 July

Last Survey, No. 15133 Port of London

Classed 11A1

The Surveyor is required to state the present Condition of the

Decks	Transoms <u>good</u>	Capstan
Upper Deck Beams & Fastenings	Timbers of the Frame <u>good where seen</u>	Pumps
Lower Deck Beams & Fastenings	Topsides	Masts, Yards, &c.
Spirketting	Wales	Sails <u>Good</u>
Plank Shears <u>Good</u>	Counter	Cables <u>8</u>
Waterways	Plank and Treenails <u>Good</u> (Outside to the Water's Edge.)	Anchors No. of <u>sufficient</u>
Hatchway Comings	Rudder	Standing & Running Rigging
Breasthooks	Windlass	Copper

General Observations and Opinion, Bottom examined in dry dock and is in all respects
 as required by the Instructions, in a very efficient state to retain her present class

Committee Minute 12th July 1850

Character assigned 11A1

N. A. Middleton

No. 314 Survey held at London Date July 3rd to 11th 1850
 on the Bk Senator Master Barrell
 Tonnage 356 Built at Northam When built 1843
 By whom built Vane Owners R Brooks
 Port belonging to London Destined Voyage Herbert Town
 If Surveyed Afloat or in Dry Dock Afloat

Last Survey, No. 15204 Port of London

Classed 12A1

The Surveyor is required to state the present Condition of the

Decks <u>Good</u>	Transoms <u>good</u>	Capstan
Upper Deck Beams & Fastenings <u>11</u>	Timbers of the Frame <u>good where seen</u>	Pumps
Lower Deck Beams & Fastenings <u>11</u>	Topsides <u>Good</u>	Masts, Yards, &c.
Spirketting <u>Good</u>	Wales <u>11</u>	Sails <u>good</u>
Plank Shears <u>11</u>	Counter <u>11</u>	Cables <u>11</u>
Waterways <u>11</u>	Plank and Treenails <u>11</u> (Outside to the Water's Edge.)	Anchors No. of <u>sufficient</u>
Hatchway Comings <u>11</u>	Rudder <u>11</u>	Standing & Running Rigging
Breasthooks <u>11</u>	Windlass <u>11</u>	Copper <u>11</u>

General Observations and Opinion, One new half hold beam, one new half deck beam, three
 as required by the Instructions, new rough tree stations, new after pump hog helson
extending over the heels of the cant timbers to the transoms
upper works caulked and is in good condition to remain

Committee Minute 12th July 1850

Character assigned 12A1

N. A. Middleton