

26142

REPORT of SURVEY for REPAIRS.

No. 334 Survey held at London Date Nov^r 16th 1863
 on the Barque Bonnie Lassie Master de la Perrelle
 Tonnage 352 Built at Dundee When built 1861
 By whom built _____ Owners La Maistar
 Port belonging to Jersey Destined Voyage Singapore
 If Surveyed Afloat or in Dry Dock "Bull head" dry dock

Last Survey, No. 2891 Port Dundee Classed G.A.1.
61

REPAIRS

Stripped off the Yellow metal sheathing.
 Hung her in shores. Caulked the outside from
 Keel to Gunwale. - Took out the screw bolts from
 two pairs of Riggers, and put in yellow metal through bolts
 in lieu thereof. Refitted head rails. Resheathed
 with Yellow metal on felt. -

Present Condition of the

Decks <u>in good order</u>	Treenails <u>good</u>	Windlass and Capstan <u>in good order</u>
Waterways <u>"</u>	Breasthooks and Stemson <u>"</u>	Pumps <u>"</u>
Comings <u>"</u>	Transoms, Pointers, and Crutches <u>"</u>	Boats <u>"</u>
Upper Deck Beams & Fastenings <u>"</u>	Timbers of the Frame at the openings <u>"</u>	Masts, Yards, &c. <u>"</u>
Lower Deck Beams & Fastenings <u>"</u>	Ditto Ditto at other places <u>"</u>	Sails <u>"</u>
Planksheers <u>"</u>	Keelsons <u>"</u>	Anchors No. of <u>2</u> <u>"</u>
Sheerstrakes <u>"</u>	Clamps and Shelves <u>"</u>	Cables <u>"</u>
Topsides <u>"</u>	Ceiling <u>"</u>	Hawsers and Warps <u>"</u>
Wales <u>"</u>	Rudder <u>"</u>	Standing & Running Rigging <u>"</u>
Plank (Bottom) and Counter <u>"</u>	Copper <u>1/2" on felt</u> When put on <u>now</u>	

General Observations and Opinion,

Caulking of Bottom, Deck, & Waterways. good where tested. (Hung in shores.)

This Vessel being in good condition

same of opinion is entitled to remain
as class'd G.A.1.

The Amount of Fee.....£ : : is received by me,

Special..... 1 : 1 : : Samuel Vernon

Certificate (if required) : : :

Committee's Minute 17th May 1864

Character assigned G.A.1

record YM W



© 2019

Lloyd's Register
Foundation

LON 618 - 0242

Bonnie Lapsie

REPORT OF THE COMMITTEE ON THE



© 2019

Lloyd's Register
Foundation