

31689

Recd 19.6/91

31689 Lion

Canvased the planking outside from Keel to Gunwale. tested her with water.
— Refitted the false post, the fore piece to Stem. the Rudder. Relaid
the Ceiling planks. renewed (where required) the sand in the lower hold,
and dunnage busses twin decks. — Recoated her to the upper part of the
bilges inside with Portland Cement. formed out a gutterway to the Pumps
or at the lumbers. — Shortened the masts about 3 feet. refitted and made
good the rigging. —

Resheathed with Yellow metal on felts. —

Samuel Presnall
— " —



© 2021

Lloyd's Register
Foundation