

34637 Lon

The Plank sheer there with Teak. Re treenailed from
gunwale downwards to about 4 feet below Hold Beams
and from fore stepping forward. The upper deck renewed
with Yellow Pine 4" and nail fastened, excepting the
landship port shaft main Hatch which is double over
felt with 1 1/2" Pine. The Bitts and several fittings forward
renewed. Caulked all over and 4" installed over felt
to upper part of Waler.

The following is a comparative statement of materials
used in construction, and in the present repairs.

The frame Eng Oak well squared and free from sap &
Kelson Greenheart. 12 yrs

- Inside planking Doug Oak 10 yrs, with Teak 14 yrs forward.
- Deck & Hold Beams Teak 14 yrs with 4 Eng Oak 5" each.
- Outside plank from light mark to Waler Teak 14 yrs & Oak 14 yrs.
- Waler Teak 14 yrs. E. Oak at ends aft.
- Topsides and Sheerstrakes Teak 14 yrs.
- Waterways E. Oak 12 yrs and Red Pine 10 yrs.

The Congdon



© 2021

Lloyd's Register
Foundation