

35292 Jan.

plank in way of new rigging renewed with Lead. The Chain
and preventer bolts all new Gal^e-Iron. The upper deck clanked
over felt with 2" Baltic Pine and Gal^e fastened. Strake of
deck next Waterway new 6". The Deck Clamp and stroke neck
it removed, and a 4" Pine Shelf 13x12 to 3 introduced
there for about 110 feet in length and Gal^e bolted through
and clenched. Lodging Knee bolts of U. Deck renewed.
The original Hanging Knees refitted and rebolted, and
7 pairs additional of Maple Standard Knees introduced.
Lower rigging new and Rigging all overhauled.
Caulked all over and Re-Metalled over-felt to middle
of Wale.

Lt. Congdon
Will^m F. Davey