



18995 Jon

Continued

and replaced.

Port side in way of fore hatch:— 1 bulwark plate failed in place and 1 gangway door removed failed & replaced.

All fittings and stores removed to effect these repairs replaced or renewed as required or found necessary and fore peak tank dewatered. Bottom recoated

N.B.—If this Report is copied by Copying Press, especial care must be taken that the copying paper is not so much damped as to spread the ink, or cause it to show through to the other side.

THE SURVEYORS ARE REQUESTED NOT TO WRITE ACROSS THIS MARGIN.

