

CONFIDENTIAL

7,500.—12/9/93.—Transfer Ink.
 Mr. Emerson has intended not to credit on or below the space for Committee's Minute.)

Is Certificate required? If so to be sent to

Port of *London*Continuation of Report No. *61759* dated

on the

S.S. "Wagyan"

Necks etc: Forecastle deck planking, main deck planking under
 forecastle & flat of lower deck forward practically all renewed.
Lifting etc 1 hawse pipe, 2 compressors. 2 pauleads cement in peak renewed.
 Anchor crane, disengaging gear for anchor & anchor stock
 repaired. Two wire hawsers ($1\frac{3}{4}$ " & $2\frac{1}{2}$ ") renewed. F. Topmast stay,
 Windlass, 1 hawse pipe, 2 deck pipes etc replaced & made good.
 Deck forward recaulked & minor repairs effected.

Bottom examined in drydock, fore hold ballast
 tanks examined (some cutting lifted). Cables ranged.

A. G. Nash.