

Sent to Chief Surveyor

Received from Chief Surveyor

VESSEL'S NAME

8-12-98  
HMS Agnes

Report

Ln No 18806

For the CHIEF SURVEYOR and CHIEF ENGINEER SURVEYOR.

(In cases which have to be submitted to the Classing Committee "the endorsement to contain a succinct summary of any repairs that have been required and to show the cause or causes of such repairs, and also to bring out clearly any exceptional features in connection with the case, so that the Classing Committee may have all the salient points presented in the endorsement."—Extract from Sub-Committee's Report, 24/5/92.)

No.

3

SURVEY PARTLY HELD.

When due

1 99

When proposed to be completed

Portion of Survey held, &c.


The requirements of the 2nd S.S.No.3 due 1.99 were partly complied with in London in May 1897 when extensive damage repairs were effected.

The case was before the Committee on the 2nd instant, and the examination made in May 1897 was accepted as part of the 2nd S.S.No.3, provided the survey were now completed.

To complete the survey the following remains to be done:-  
The bunkers to be cleared and a strake of ceiling each side therein lifted, and the limbers cleared for examination of floors, cement &c. The plating to be drilled. All close ceiling to be removed, excepting in the bunkers. The plating under side lights to be examined. All oxidation to be removed from the surfaces of the iron. Tanks to be examined internally and tested. Decks, masts, spars, rigging, pumps, sluice valves to be examined, masts wedges to be removed, chain cables ranged and the bottom examined in dry dock.

The Owner now states that he will arrange for the survey to be completed within two months, most probably in London.

This proposal is submitted for the favourable consideration of the Committee.



© 2021

19/12/98

B.A.M.S. 5. 97; held.

H.C.A.

10.12.98.

Lloyd's Register  
Foundation

LON731-0109