

No. 4835

(Received in London)



TESTS OF BOILER STEEL

Tests of 4 Steel plates manufactured by the Steel Co. of Scotland of Glasgow for Boiler No. 484 to be constructed by Messrs. Valmiers & Co. of Jaroult-on-Syne for a steamer building by the same firm

Date first visit 3/5 last visit No. of visits 1

The specified in the accompanying copy of Advice Notes were rolled from charges. The tensile test has been applied to 1 sample as set forth below, and the temper and bending tests Satisfactory

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
	5-3 x 39 x 7/32	A.119		131	.52	1.26	.655	19.2	29.3	25	

D.P. 14/5/87

Fee £ : :


Expenses £ : :

£ : :

To be paid by

Surveyor, Lloyd's Register,

Palmer's S.B. Co
No. 484 B.



© 2021

Lloyd's Register
Foundation