


No. 888

(Received in London Office)



TESTS OF BOILER STEEL.

Tests of Steel Plates manufactured by Heardale Iron Coal Coy of Spenny moor for Boiler No. 940 to be constructed by Blair & Co of Stockton for

Date first visit 11.11.87 last visit _____ No. of visits _____

The Plates specified in the accompanying copy of Advice Notes were rolled from _____ charges. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests were good

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge.	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins. %	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.		
	<u>Combustion Ch</u>		<u>4351</u>		<u>9.57</u>	<u>126</u>	<u>748</u>	<u>21.68</u>	<u>24.9</u>	<u>27.</u>	<u>Adt</u> <u>22.11.87</u>

Fee £ : :

Expenses £ : :

£ : :

To be paid by _____

© 2021

Wm. Austin
 Surveyor, Lloyd's Register,
New Hartpool