

No. 1169.

(Received in London Office)

TESTS OF BOILER STEEL.

Tests of 1 Steel Plate manufactured by Messrs. J. & W. Beaman of Parkhead, Glasgow for Boiler No. 166 to be constructed by Messrs. William Richardson & Co. of Newcastle-on-Tyne for Messrs. Messrs. & Co. P.P. No. 84

Date first visit 15/8/85 last visit 15/8/85 No. of Visits 1

The Plate specified in the accompanying copy of Advice Note were rolled from 1 charge. The tensile test has been applied to 1 sample as set forth below, and the temper and bending test to a tearing from the plate, with satisfactory result

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					In.	In.	In.	Tons.	Tons.	%	
1	70 2 1/2 x 76 x 3/16	8225	1	725	59	1.82	778	22.1	28.3	28	

1/9/85

Fee £ : :

Expenses £ : :

£ : :

To be paid by

Messrs. J. & W. Beaman



Lloyd's Register
Foundation

Weyman Richardson 186
S.S. Rutland
GWC. Report No. 17474

TESTS OF BOILER STEEL

LLOYD'S REGISTER OF BRITISH AND FOREIGN



© 2018

Lloyd's Register
Foundation