


No. 1047

(Received in London Office)



TESTS OF BOILER STEEL.

Tests of 5 Steel Stay manufactured by Wardale Iron & Coal Co. of Sheffield
 for Boiler No. 36 to be constructed by Central Marine Eng. Co. of Hartlepool
 for

Date first visit Dec. 30th 87 last visit ✓ No. of visits one

The Stay has specified in the accompanying copy of Advice Notes were rolled from one charge. The tensile test has been applied to 1 samples as set forth below, and the temper and bending tests have proved satisfactory.

When a second test is applied, the result should be recorded immediately below the record of the original test. The number of plates or bars included in a rejection must be clearly stated.

No.	Purpose.	Charge Mark.	No. of plates or bars in same charge	Mark on plate and test piece.	Dimensions.			Ultimate Stress.		Exten. in 8 ins.	Remarks.
					Thickn.	Brdth.	Area.	Total.	Sq. Inch.		
					Ins.	Ins.	Ins.	Tons.	Tons.	%	
	Stay 1 5/8	4595-5	5	59	1.61	~	2.03	54.00	26.60	31.00	<p>AdH</p> <p>18.1.88</p>

Fee £ : :

Expenses £ : :

£ : :

To be paid by

© 2021

 Henri Wilkinson
 Surveyor, Lloyd's Register
 West Hartlepool