

COPY.

14th May, 1948.

LONDON.

16456, 57, 83, 88. As recommended.

"BASINGFORD" 116399. Assignment of the record of BS 2,48 has been deferred pending renewal of the port boiler safety valve test.

I have to acknowledge receipt of your letter of the 14th instant, and to inform you that it is considered that the working pressure should not exceed 160.1b as recorded in the Register Book. A letter has been addressed to the Owner informing him of this decision and requesting him to make arrangements to re-adjust the safety valves to this pressure.

16451. "SYRIAN PRINCE" As recommended. It is concluded that in addition to the items noted to complete the Special Survey in your report, there should be added the examination of pumps and W.T. door and the verification of the freeboard, but I shall be glad if you will confirm this.



© 2020

Lloyd's Register
Foundation

W1011-0323