

'Basingford'
Ex 'Reding Mountain Park'

W1011-0336

URGENT

W.P. of the vessels boilers are recorded as 160 lb in R.S.
Hon. Surveyors have adjusted the safety valves to 190 lb.
reply to enquiring the Surveyor states that he was
informed by the Owners Superintendent that he understood
when the boilers were visited the pressure could be
raised to 190 lb.

tubes (plain) were removed at Lon in 2.48

as no records in this office to substantiate the
Statement

Since
Surveyor has been in communication with the Owners
has advised the engineer not to exceed 160 lb.
might be pointed out that the Steam pipes were
in 12.43 at classification Survey to 480 lb.

Anderson. is looking into the question
— regarding pressure & shafting etc

Thurs

7.5.48

Plan of the boilers has been examined & the scantlings as shown thereon are such as
could be accepted for a working pressure not exceeding 160 lb/sq in

© 2020

Lloyd's Register
Foundation