

8/4/46

on the

R.L.R.

68375

S.S. "HOPESTAR"

SURVEY OF ELECTRICAL INSTALLATION.

In Reg. Bk 26019 NAME OF VESSEL S.S. Hopestar

Capacity of Installation K.W. 1-5 Kws, 1-12 Kws and 1-15 Kws.

Nature of Survey L.M.C.

No. of Visits 1 Where Surveyed Wallsend.

The electrical installation examined under working conditions. Generators, cables and all fittings on main switchboard and in distribution boxes examined. Generators overhauled, main switchboard overhauled and connections behind the main switchboard re-insulated, oil separator motor cleaned and overhauled, refrigerator motor overhauled, stokehold lighting overhauled and partly rewired, engine room lighting overhauled and partly rewired, navigation lights overhauled, cargo lighting boxes on aft mast renewed.

On completion of repairs the electrical installation was tested for insulation resistance and found satisfactory.

P.S.

W1013-0059