

W1013-0134

Shipbuilders: Messrs.

Yard No.

Engineers: Messrs. *THE SUPERHEATER COMPANY LTD.* Engine No.

S.S. "HOPESTAR" N° 76047 IN REG. BOOK.

It is submitted that the undernoted plans merit approval for a working pressure of 285 lb./sq.^2 provided the work be carried out under the usual conditions of survey and testing

MB. 14300 Detail of Elements

8921/40 Detail of Connecting Pipes.


It is noted that it is proposed to use stock tubing for the manufacture of the elements and connecting pipes and it is concluded that the material has been tested by the Society's Surveyors. If this is not the case, check tests should be carried out in the presence of the Surveyors.

Return 2 plans

Retain 2 copies

3m, 11, 39. T.

Advise Manchester Surveyors with 2 copies of plans.



Lloyd's Register
Foundation