

REPORT ON ELECTRIC LIGHTING INSTALLATION. No. 82574

Port of Belfast Date of First Survey Oct 6 Date of Last Survey Nov 11 No. of Visits 4
 No. in Reg. Book on the T.S.S. T. S. S. T. S. S. T. S. S. T. S. S. belonging to London
 Built at Belfast By whom Workman, Clark & Co. Ltd when built 1919
 Owners Commonwealth & Dominion Lines Ltd Address London
 Yard No. 358 Electric Light Installation fitted by Sunderland Forge & Eng. Co. Ltd When fitted 1919

DESCRIPTION OF DYNAMO, ENGINE, ETC.

Twononpound Wound, Multipolar Dynamos, each coupled to vertical Open Type Single Cylinder Steam Engines, con Combination Bedplate. Speed - 275 R.P.M.
 Capacity of Dynamos each 165 Amperes at 100 Volts, whether continuous or alternating current Continuous
 Where is Dynamo fixed In Engine Room Whether single or double wire system is used Double
 Position of Main Switch Board In Engine Room having switches to groups 10 of lights, &c., as below
 Positions of auxiliary switch boards and numbers of switches on each 1 in Wheelhouse - 8 switches for Navig. Lights
1 in Engine Room - 10 Switches.
1 " " " 8 "
 If cut outs are fitted on main switch board to the cables of main circuit Yes and on each auxiliary switch board to the cables of auxiliary circuits Yes and at each position where a cable is branched or reduced in size Yes and to each lamp circuit Yes
 If vessel is wired on the double wire system are cut outs fitted to both flow and return wires or cables of all circuits including lamp circuits Yes
 Are the cut outs of non-oxidizable metal Yes and constructed to fuse at an excess of 100 per cent over the normal current
 Are all cut outs fitted in easily accessible positions Yes Are the fuses of standard dimensions Yes If wire fuses are used are permanent instructions fitted on or near each switch board giving particulars of proper size of fuse for each circuit Yes
 Are all switches and cut-outs constructed of incombustible materials and fitted on incombustible bases Yes

Total number of lights provided for 668 arranged in the following groups:—

A	117	lights each of	16	candle power requiring a total current of	23.4	Amperes
B	<u>Wireless Installation</u>					
C	96	lights each of	16	candle power requiring a total current of	30.0	Amperes
D	86	lights each of	16	Lamp	19.2	Amperes
E	50	lights each of	16 C.P. & 1 High	candle power requiring a total current of	17.2	Amperes
F	35	lights each of	16 C.P. & 1 "	" " "	20.0	Amperes
G	122	lights each of	16 C.P.	candle power requiring a total current of	17.0	Amperes
H	69	lights each of	16 C.P.	candle power requiring a total current of	24.2	Amperes
I	90	lights each of	16 C.P.	candle power requiring a total current of	13.8	Amperes
J	<u>Motor for Turbine Turning Gear</u>					
	2	Must head light with	1	lamps each of	18.0	Amperes
	2	Side light with	1	lamps each of	40.0	Amperes
	2	Side light with	1	lamps each of	1.2	Amperes
	70	Cargo lights of	16 C.P. & 2 H.C.P.	Lamps candle power, whether incandescent or arc lights	1.2	Amperes
					<u>Incandescent</u>	

If arc lights, what protection is provided against fire, sparks, &c. None fitted

Where are the switches controlling the masthead and side lights placed In Wheelhouse on Bridge (Main Mast Light controlled from Poop)

DESCRIPTION OF CABLES.

Main cable carrying 165 Amperes, comprised of 37 wires, each 14 L.S.G. diameter, .1824 square inches total sectional area
 Branch cables carrying 30 Amperes, comprised of 19 wires, each 16 L.S.G. diameter, .060 square inches total sectional area
 Branch cables carrying 23 Amperes, comprised of 7 wires, each 16 L.S.G. diameter, .0221 square inches total sectional area
 Leads to lamps carrying 1.8 Amperes, comprised of 7 wires, each 25 L.S.G. diameter, .0021 square inches total sectional area
 Cargo light cables carrying 10 Amperes, comprised of 114 wires, each 38 L.S.G. diameter, .00319 square inches total sectional area

DESCRIPTION OF INSULATION, PROTECTION, ETC.


Tinned Copper Conductors, Insulated with pure and vulcanised indiarubber, taped and the whole vulcanised together and finished as follows:- In Accommodation - Lead Covd. & Braided overall.. In Machinery & Cargo Spaces:- Lead Covd, armoured and braided.

Joints in cables, how made, insulated, and protected No Joints

Are all the joints of cables thoroughly soldered, resin only having been used as a flux - Are all joints in accessible positions, none being made in bunkers, cargo spaces, or spaces which may at any time be used for carrying cargo, stores, or baggage -

Are there any joints in or branches from the cable leading from dynamo to main switch board No.

How are the cables led through the ship, and how protected Lead Covered, Armoured and braided Cables secured to beams by galvanised iron saddles and brass screws.



DESCRIPTION OF INSULATION, PROTECTION, ETC.—continued.

Are they in places always accessible Yes

What special protection has been provided for the cables in open alleyways or where exposed to weather or moisture
Lead Covered, Armoured and Braided.

What special protection has been provided for the cables near galleys or oil lamps or other sources of heat Lead Covd. Armoured & Braided

What special protection has been provided for the cables near boiler casings " " " "

What special protection has been provided for the cables in engine room " " " "

How are cables carried through beams Through holes bushed with fibre through bulkheads, &c. through brass W.T. Glands

How are cables carried through decks " deck tubes made water-tight.

Are any cables run through coal bunkers No or cargo spaces Yes or spaces which may be used for carrying cargo, stores, or baggage Yes

If so, how are they protected Lead Covered, Armoured and Braided.

Are any lamps fitted in coal bunkers or spaces which may at times be used for cargo, coals, or baggage Yes

If so, how are the lamp fittings and cable terminals specially protected Glass Well Jar and Strong Brass Guard.

Where are the main switches and cut outs for these lights fitted In Engine Room.

If in the spaces, how are they specially protected -

Are any switches or cut outs fitted in bunkers No

Cargo light cables, whether portable or permanently fixed Portable How fixed To heavy brass terminals fitted in cast iron boxes on deck.

In vessels fitted on the single wire system, how is the dynamo terminal fixed to the hull of vessel -

How are the returns from the lamps connected to the hull -

Are all the joints with the hull in accessible positions -

The installation is 2 supplied with 2 voltmeters and 2 amperemeters fixed In Engine Room

VESSELS BUILT FOR CARRYING PETROLEUM.

In vessels built for carrying petroleum, are all switches and cut-outs fitted in positions not liable to the accumulation of petroleum vapour or gas -

Are any switches, cut outs, or joints of cables fitted in the pump room or companion -

How are the lamps specially protected in places liable to the accumulation of vapour or gas -

The copper used is guaranteed to have a conductivity of 100 per cent. that of pure copper.

Insulation of cables is guaranteed to have a resistance of not less than 2500 megohms per statute mile after 24 hours' immersion in seawater.

The foregoing statements are a correct description of the Electric Light installation fitted by us on this vessel and we declare that it is at this date in good order and safe working condition.

P. PRO THE SUNDERLAND FORGE & ENGINEERING CO. LTD.

J.W. G. Ltd

Electrical Engineers

Date 18th November '19

COMPASSES.

Distance between dynamo or electric motors and standard compass 124 feet

Distance between dynamo or electric motors and steering compass 116 "

The nearest cables to the compasses are as follows :-

A cable carrying <u>6.4</u> Amperes	<u>7</u> feet from standard compass	<u>7</u> feet from steering compass
A cable carrying <u>0.2</u> Amperes	<u>3</u> feet from standard compass	<u>3</u> feet from steering compass
A cable carrying <u>-</u> Amperes	<u>-</u> feet from standard compass	<u>-</u> feet from steering compass

Have the compasses been adjusted with and without the electric installation at work at full power Yes

The maximum deviation due to electric currents, etc., was found to be Nil degrees on all course in the case of the standard compass and Nil degrees on all course in the case of the steering compass.

PRO WORKMAN, CLARK & CO. LIMITED.

M. Brown

Builder's Signature.

Date 18th November '19.

GENERAL REMARKS.

The above installation is of good description, and has been fitted in accordance with the Rules.

It is submitted that this vessel is eligible for the RECORD Elec. light.

J.W. G. Ltd 29/11/19

Surveyor to Lloyd's Register of British and Foreign Shipping.

Committee's Minute

REPORT FORM No. 13-3m34.

THE SURVEYORS ARE REQUESTED NOT TO WRITE ACROSS THIS MARGIN.



© 2020

Lloyd's Register Foundation