

GREENOCK,

31st August, 1927.

JOHN DAVEY

Messrs. John G. Kincaid & Co., Ltd., Engineers, Greenock, survey during construction, three Steel Air Reservoirs intended for their Engine No. K.11, Messrs. Blythswood Shipbuilding Co's S. S. No. 15.

The scantlings are in accordance with the Rules for a working pressure of 356 lbs. per square inch.

The material has been tested by the Surveyors to this Society.


These Reservoirs were tested in the presence of the undersigned to a hydraulic pressure of 556 lbs. per square inch, and found tight at that pressure.

The working pressure should not exceed three hundred and fifty-six pounds.

Mark on Reservoirs.

No. 1775.
LLOYD'S TEST 556.
per square inch.
W. P. 356 lbs.
J. D. 31/8/27.

FEE:- 12:12:-.


SURVEYOR to Lloyd's Register.



© 2020

Lloyd's Register
Foundation