

LLOYD'S REGISTER OF SHIPPING

PORT of Dusseldorf

28th December, 1938

Order: 503395

THIS IS TO CERTIFY that

H a n s K r e n t

the undersigned Surveyor to this Society did at the request of Messrs. Garbe, Lahmeyer & Co. attend at their works at Aachen on the 19th December, 1938, for the purpose of testing and inspecting during the final shop trials a Shunt wound D.C. electric motor as specified below to the order of Messrs. André & Co., Hamburg.

S p e c i f i c a t i o n

Makers Type. . . . . Rp 25 b  
Makers No. . . . . 503395  
Pressure between the terminals . . . . . 220 Volt  
Current intensity. . . . . 8,2 Amp.  
Electric input at the terminals . . . . . 1,5 KW  
Speed. . . . . 1430 r.p.m.


The motor has been submitted to a trial of about 6 hours running under full and 1/4 hour under 25% overload in the presence of the undersigned. The maximum temperature rises in the motor on completion of the full power trials was found to be in compliance with the temperature rises called for in the requirements of the rules.

On completion of the full and overload trials the motor was tested to 2000 Volt A.C. and this was found for 1 minute with satisfactory results.

For identification the electric motor has been stamped:

LLOYD'S  
H.K. 1956  
19.12.38

(Sgd.) H. KRENT  
SURVEYOR TO LLOYD'S REGISTER



© 2021

Lloyd's Register  
Foundation

W103-0017