

254/1

(2).
Sound Fisher

1. The additional cleats have been fitted to nos. 1 & 2 Cargo Hatchway Coamings. ✓
2. Permanent chain attachments have been fitted to Flush Bunker scuttles on Raised Quarter Deck. ✓
3. The ventilator coamings of 48 & 51 inches have been fitted with efficient stays and satisfactory means provided for closing all ventilator coamings. ✓
4. Airpipes on Raised Quarter Deck have been increased to a height of 30 inches and satisfactory means provided for closing all air pipes (wood plugs & canvas covers). ✓
5. A gangway and lifelines have been provided in the well for the protection of the crew. ✓
6. The freeing port area in Raised Quarter Deck bulwarks has been increased to $16\frac{1}{2}$ square feet on each side of the ship by the addition of 3 freeing ports each side $3'-10\frac{1}{2}" \times 9\frac{1}{2}"$. ✓

W.S. Shields - ✓



© 2020

W1032-0122

Lloyd's Register
Foundation

Indian Summer Line

" " " " " " " " " " " "

Winter Line

below " " " " " " " " " " " "

Winter North Atlantic Line

" " " " " " " " " " " "

31. 12. 18

2