

M.V. "ZWEENA".

IT IS SUBMITTED the Rouen Surveyors be informed the test certificates on motors nos.40333 and 40430 have been examined.

In regard to motor no.40333, the Surveyors should be requested to state whether the dielectric high voltage test of 2200 was alternating and whether it was applied for a period of one minute between the windings of the motor and earth.

In connection with motor no.40430, it is noted that the temperature rise of the armature is 43°C , which, if the motor is not of the totally enclosed type, is in excess of the temperature rise permitted by the Rules as indicated in Appendix 2, Clause 3. It should be pointed out that in accordance with Appendix 2, Clause 6, of the Rules, the high voltage (dielectric) test, as the motor is 6 B.H.P., should be 2000, whereas the test certificate indicates the test was carried out at 1250.

In these circumstances motor no.40430 cannot be accepted in its present condition, ^{unless it is} ~~if it is not~~ of the totally enclosed type, and it will be necessary, to repeat the heat run after modifications have been carried out, and test ^{are to be} certificates submitted for consideration.

Retain Certificates.

gag. *AL*
6th December, 1938.



© 2020

Lloyd's Register
Foundation

W1064-0203