



9 JUL 1952

S/S "KAUPO"

- 7. H.P. piston rod to be examined in lathe (stated to be bent).
- 8. After bearing of thrust block to be reinstalled.
- 9. Two tunnel bearings to be reinstalled.
- 10. Valve chest of attached circ. pump to be reexamined, when cement removed.
- 11. Valves of attached bilge end feed pumps to be overhauled.
- 12. Relief valves of all attached pumps to be overhauled.
- 13. Ballast pump to be completely renewed.
- 14. Electrical equipment to be repaired.

*ACD [Signature]*

W1086-0224 2/2

