

COPY

22nd March, 1944.

CERTIFICATE OF BOILER.

THIS IS TO CERTIFY that the water tube Boiler No. 574 made by Messrs. John I. Thornycroft & Company Ltd, at Southampton, (Order No. W.1292) and marked as below, has been surveyed during construction by the Undersigned. The material has been tested by the Society's Surveyor as required by the Rules; the scantlings are in accordance with the plans approved for a working pressure of 225 lbs. per square inch and the workmanship is good. The boiler has been tested in my presence on the 21st February, 1944, by hydraulic pressure to 338 lbs. per square inch, and was found tight and sound in every respect at that pressure.

MARK ON BOILER

No. 60.
Lloyd's Test.
338 lbs.
W.P. 225 lbs.
W.C. 21.2.44.

Wm. Davis

ENGINEER SURVEYOR TO LLOYD'S REGISTER.



© 2020

Lloyd's Register
Foundation

W1087-0046