

S.S. "HARPORT".

It is submitted Messrs. Smith's Dock Co., Ltd., be informed by wire as requested that if the wells be filled in in accordance with the approved sketches and a tonnage opening be fitted at each end of the vessel as proposed, a Summer freeboard of $3'-7\frac{1}{2}"$ from statutory deck line 2" above steel deck at side, Winter $5\frac{1}{2}"$ more, could be assigned, subject to the openings in the bulkheads at the ends of the tonnage openings being closed as required by the Regulations and to efficient temporary covers being fitted over the tonnage openings in accordance with the Rules for shelter deck steamers.

C.F.

AC

22.6.12.

The sketches of deck plans and quarter pillars are being examined, and will be returned as soon as possible.

The approved plans of the alterations should be returned for reference.

Let Mr. Blair 22/6/12
P.C. Mab.



© 2020

22/6/12

Obf

9500-6019