

1. 1. 19

Kob.

No.2307

Stl. Sing. S.S. " CHOJUN MARU".

This vessel was framed & partly plated before the plans were submitted for the consideration of the Committee with a view to class, but has since been completed under Special Survey.

The anchors & chain cables are of the weight & size required, but have not been tested by the Society's Surveyors. The particulars of the tests have been obtained, and these are found to be in accordance with the requirements of the rules.

It is submitted for consideration whether the figure "1" might be assigned, without the record of A & C.P. being made in the Register Book.

The scantlings have been verified and found to be in accordance with the approved plans.


If the Committee approve of the figure "1" being assigned, it is submitted the vessel appears worthy to be classed -

100 A1 (Steel)

1 Dk. (Steel) 2nd Dk. (Steel) in No.1 hold.

Cell DB a86'. uE20'. F112'. 455t. FPT 102t. APT 34t.

FK 4BH. Cem. P16'. B60'. F34'.


1. 1. 19

The Surveyors should be requested to forward the particulars of the weight of the stock of the stream anchor and particulars of the test of the kedge anchor, as this information appears to have been omitted on the report.

1120-2111