

S. S. "Kath"


It is submitted the scantlings of the through beams, as now indicated on the midship section and first entry report, are satisfactory.

The deck in way of the hatchway will be required to be additionally supported by means of ~~additional~~ brackets as now indicated on the midship section and profile plans which should be returned for the Surveyor's information. The position of the brackets is not known, but, if this is suitable, it could be accepted in lieu of one of these brackets.

Ably
13.6.25.

Bgt
+

Plg. 15/6.
+ M.S. + profile



© 2020

Lloyd's Register
Foundation

W1121-0319

ballast tanks, the strengthening of the bottom forward the