

"LOUISIANA".
=====

Phl.7314.

It is submitted the Surveyors be requested to forward the approved plans of the oil fired donkey boilers and to state whether the cooling water pumps/^{sea}suction is provided with an efficient strainer which can be cleared within the vessel.

The Surveyors should be requested to explain why the safety valves of the exhaust fired donkey boiler were adjusted to 227 lbs. per sq. inch since the pressure to which they were to be adjusted, as stated in their letter of the 2nd March to Messrs. Foster Wheeler Corporation was 110 lbs. per sq. inch.

The dynamo test sheets should be forwarded.

Dynamo test sheets received.

*Pro/
3/12/37*

Noted

Run

29.9.37.



© 2020

Lloyd's Register
Foundation

W1147-0025