

Now Milescot.

Lloyd's Register of Shipping.

Collingwood Buildings, Newcastle-on-Tyne.

REC'D 17 APR 1919

ANSE

April 16th 1919

Reference

The Secretary

Sir

In reply to the queries in the Classing
 Letter of 15/4/19 in ss Dacre Castle Report No 71746
 beg to state that the sheerstrake is doubled at the ends
 of the bridge with plating 7/8 thick. The stiffeners on the
 Collision bulkhead are spaced 24" apart and the cement
 in the Cellular Double Bottom is laid in fellets only as
 approved for Standard Vessels

I am, Sir

Your obedient Servant

E. J. Gilton



© 2020

Lloyd's Register
 WMS1-0263
 Foundation

Referred to Chief Clerk

Also for Mr S. A.

17



© 2020

Lloyd's Register
Foundation