

C36942

GLASGOW

GLASGOW REPORT No 61406

"Cape Clear"

GLASGOW,

5th November, 1938.

THIS IS TO CERTIFY THAT the two Air Receivers made by Messrs. Cochran & Co., Annan, Ltd., Works Order No. K.898-9 intended for Messrs. David Rowan & Co., Ltd., Engines No. 1020 and marked as below have been surveyed during construction by the undersigned.

The material has been tested by the Surveyors to Lloyd's Register, the scantlings are in accordance with the Society's Rules for a working pressure of 600 lbs. per square inch, and the workmanship is good.


The Air Receivers, having been tested in my presence on the 4th November, 1938 by hydraulic pressure to 800 lbs. per square inch, showed no signs of weakness and were found tight and sound in every respect at that pressure.

Working pressure not to exceed 600 lbs. per square inch.

No. 20295  
LLOYD'S TEST  
800 lbs.  
WP. 600 "  
L.C.D. 4.11.38.

FEE: £4. 4. 0.  
=====

*W.D. Davis*  
Surveyor to Lloyd's Register.



© 2020

Lloyd's Register  
Foundation

W1163-0175

*J.A.*