

CABLE RECEIVED.

FROM CAPTAIN MORGAN

Date

CALCUTTA

SGVC

27.6.38

27.6.38

IMP:

STERN TUBE FRACTURED THREAD CORRODED AND SLACK WHOLE
 TO BE RENEWED WILL UNDOCK 29TH JUNE WITH TUBE BLANKED
 RETURN DRYDOCK 12TH JULY ESTIMATE REPAIRS WILL BE
 COMPLETED 15TH JULY FULLSTOP LLOYDS SURVEYOR DEFINITELY
 RECOMMENDS RENEWAL ALL FRACTURED AND PATCHED PLATES
 ALSO SEVERAL PLATES? DRILLED AND FOUND UNDER ~~MINIMUM~~
 SCANTLINGS ESTIMATE 12 TO 15 PLATES ALSO BILGE BRACKETS
 AS FOUND FULLSTOP SURVEYOR MAKING EXTENSIVE EXAMINATION
 OF VESSEL SHALL WE PROCEED WITH RECOMMENDATIONS/

71 2 7¹/₂ 2-4-4¹/₂
 53 2 9¹/₂ 2-1-3

71



© 2021

Lloyd's Register
Foundation

w1166-0178