

Collingwood Buildings, Newcastle-on-Tyne, 1.

5/8 " HOPE TOR".

Shipbuilders: Messrs.

Yard No.

Engineers: Messrs. S. H. & W. R. Co. Ltd.

Engine No.

It is submitted that the plans of Arrangement of
Steam Pipes in Boiler Room merit approval
for a working pressure of 200 lb/sq"
provided the drainage arrangements of all the steam pipes
be to the Surveyor's satisfaction, all fittings in contact with
superheated steam be made of cast steel or other
approved material & the whole of the work be carried out
under the usual conditions of survey and testing.

Return plans

Retain copy.

1m, 12, 34. T.

L 4/4/35



© 2014
S.H.K.
2/4/35

Lloyd's Register
Foundation
4/4/35

W 117-0019

OSURE