



COPY

SYDNEY. N.S.W.

24th April 1943.

This is to Certify that I have

Starboard Donkey Part  
Surveyed the Boiler Machinery of the T.S.M.S.  
"LIMERICK",

of London,

Recommended that the record of Donkey Boiler Survey 4.43 and

\* L.M.C.-C.S. with date

be made in the Register Book in the case of this vessel when  
the surveys <sup>have</sup> ~~has~~ been completed

PARTS NOW EXAMINED:-


Propellers, all sea connections.

PORT MAIN ENGINE:- No. 1 cylinder, cover, valves, piston, piston rod,  
crosshead and top end bearings (cylinder jacket renewed)  
No. 4 cylinder, cover, valves, piston and piston rod. (Cylinder cover  
renewed)  
No. 5 cylinder, cover, valves, piston and piston rod. (Cylinder liner  
renewed)  
Forward and after air compressor cylinders, covers, valves, pistons,  
connecting rods, top and bottom end bearings, crank pins and journals.

P.T.O.

(SGD.) Jas. C. ERSKINE.

SURVEYOR TO LLOYD'S REGISTER.



Lloyd's Register  
Foundation

W1197-0011 1/2



Dependent lubricating oil, crosshead lubricating oil and bilge pumps.  
Injection air receiver.

STARBOARD MAIN ENGINE:- No. 4 cylinder, cover, valves, piston, piston rod, crosshead and top end bearings. (cylinder jacket renewed)  
No. 6 cylinder, cover, valves, piston and piston rod, (cylinder liner renewed)  
Forward and after air compressor cylinders, covers, valves, pistons, connecting rods, top and bottom end bearings, crank pins and journals.  
Dependent lubricating oil, crosshead lubricating oil and bilge pumps.

-----

Water end distance piece renewed in steam condenser.  
Piston cooling master valve renewed.  
Inboard jacket cooling pump complete.  
Fuel oil transfer pumps complete.  
Port scavenge turbo blower complete.  
Port inboard and port outboard starting air receivers.  
Starboard donkey boiler complete.  
Electrical Installation complete.

(SGD.) Jas. C. ERSKINE.

SURVEYOR TO LLOYD'S REGISTER.



© 2020

Lloyd's Register  
Foundation

W1197-0011 2/2