

GLASGOW,

16th January, 1935.

THIS IS TO CERTIFY that the two Air

Receivers made by Messrs. Cochran & Co., Annan, Ltd., Annan, Works Nos. 268 and 269, intended for Messrs. Wm. Duxford & Sons, Ltd. Yard No. 613, and marked as below, have been surveyed during construction by the undersigned.

The material has been tested by the Surveyors to Lloyd's Register; the scantlings are in accordance with the Society's Rules for a working pressure of 600 lbs. per square inch, and the workmanship is good.

The Air Receivers having been tested in my presence on the 15th January, 1935 by hydraulic pressure to 800 lbs. per square inch, showed no signs of weakness, and were found tight and sound in every respect at that pressure.

Working pressure not to exceed six hundred pounds per square inch.

Mark on Receivers:-

No. 19496
LLOYD'S TEST
800 lbs.
W.P. 600 lbs.
J.S.C. 15.1.35.

FEB 14. 4. 0.

Surveyor to Lloyd's Register.



© 2020

Lloyd's Register
Foundation

W1197-0157