

For the information of Surveyors and the Committee only.

Received at

Office

10

Lloyd's Register of British & Foreign Shipping.

(Report on Vessel No.

85

Port

Seattle, Wash.

o. 7

SHIP ~~FORGINGS OR~~ CASTINGS.

I have to report that the undermentioned ~~Iron-ore~~ Steel ~~Forgings or~~ Castings, manufactured by Columbia Steel Works of Pittsburg, Calif. for the Vessel No. 85, being built by Seattle Construction & DD Co. of Seattle, have been inspected by me as set forth below and found to be, so far as can be seen, good and sound castings.

Cast Steel Stern Frame in two sections.

Forgings or Castings.

Lloyd's

No. 7

W.H.S.

M. H. Hewar

STERN FRAME.

RUDDER FRAME.

STEM.

O.H. steel

cast

as per plan

rough

When Inspected

Dec. 8th & 20th 1915.

CASTINGS.

Standard Test Pieces.

Test—

per square inch

72000 - 76000

Extension per cent. ...

28% - 23%

Bending Test—

before fracture

120°

Test—

from ground ...

8 ft.

Welding Test—

as according to Rules found satisfactory ...

yes

SKETCHES OF FRAMES SHOWING POSITION AND DESCRIPTION OF WELDS OF FORGINGS.

Fee (if any chargeable) £ \$18.75 :

To be paid at San Francisco.

Of Iron, state whether scrap or puddled Iron. If of steel, state whether made on the Open Hearth process.

© 2020

Lloyd's Register
Foundation

W1214-0122