

GENERAL REMARKS—(continued).

The coal bunkers in this vessel have been strengthened in accordance with the approved plan with a view to conversion in the future for the carriage of oil fuel but nothing has been done to make the bunkers oil tight at the present time and the divisional bulkheads and side stringer plates have been amended in accordance with the plan submitted in December 1919 in order to adapt the bunkers for the use of coal.

PARTICULARS FOR RECORD in the REGISTER BOOK.—Length of Poop ft., R.Q.D. ft., Bridge ft., Forecastle 5'8" ft. *on Shade Deck*
(in feet and tenths). When the Poop is joined to the B.D., this should be distinctly stated *Shade Deck fitted all fore and aft*
having openings in side at half length forward.
No. and Material of Decks (if Iron or Steel) and whether wholly or partially covered with wood, and No. of tiers of Beams (this information is to be given as it should appear in the Register Book) *3 Dks (H. Upt. W. S) and Shade Dk (H. ft. Deck S)*
Official No. *145419*; Signal Letters _____ State if Machinery is fitted aft *no*.
How are the surfaces preserved from oxidation? Inside *Paint & Portland Cement & Bitumastic* Outside *Paint*.

PARTICULARS OF WATER BALLAST.—State whether the Double bottom is constructed on the cellular system or with girders on floors.

| Where Fitted. | Length. Feet. | Water Capacity. Tons. | Where Fitted. | Length. Feet. | Water Capacity. Tons. |
|---|------------------|--------------------------|---|------------------|--------------------------|
| Double bottom, aft, | 148 | 711 | Fore peak tank, | | 160 |
| Double bottom, under Engines and Boilers, | 105 | 622 | After peak tank, | | 164 |
| Double bottom, if under Engines only, | | | Deep tank, aft, | | |
| Double bottom, if under Boilers only, | | | Deep tank, forward, | | |
| Double bottom, forward, | 189 | 840 | Other tanks, if fitted, <i>FW Tanks between Lunnels</i> | 127 | 322 |
| Total capacity of double bottom | | 2173 | (If necessary, furnish further information by sketch.) | | |

* The wells are not to be included in the lengths of the tanks. *402*

State whether the above have been tested as required by the Rules. *Yes.*

Order for Special Survey No. *670*

Date *20-6-19*

No. *583* in builder's yard.

DATES of Surveys held while building

From 20th August 1919 to 18th August 1921

Surveyor's Signature

E. Kendall

© 2020

Total No. of Visits *107*

Lloyd's Register Foundation